



Bryan/College Station Roadway Project Updates

Transportation Services Advisory Commission


May 2023

Debbie Albert d-albert@tti.tamu.edu

Project Locations


- Highlight the projects that affect Transportation Services operations
- Updates on regionally significant projects
- We're like a big city suburb

Get in the habit of checking your traffic app before you start your trip!




FM 2818 (aka 20-hate-18)

- In Phase 3 of 4
- Expect to move to Phase 4 (median work) in Fall 2023
- Expected completion: **early 2024**



FM 2818 – Wellborn Rd to Stotzer Pkwy (2021 to 2023)



6-Lanes Divided Replacing the 5-Lane “Chicken Lane” Roadway



Original 2818




New northbound lanes.

Old northbound lanes. Now carrying southbound traffic.


Old southbound lanes.

Future southbound lanes.

Let's Take a Closer Look at the Super Street Intersection – 2818 Movements



Let's Take a Closer Look at the Super Street Intersection – Intersecting Street Movements



FM 2818


Remaining Work

- Drainage structures
- Paving southbound lanes
- Jones Butler bridge and new roadway segment under bridge
- West leg of Holleman
- West leg of Bush
- Median U-turns and crossovers
- Signals




Texas Ave Safety and Mobility Enhancements

- Phase 1 – Under construction
 - Old Hearn Road to 15th Street
 - Intersection improvements
- Phase 2A – Under construction
 - Raised medians
- Phase 2B – Design phase
 - Shared use paths
 - Turn around improvements – “Loons”
 - Let date moved to August 2025



Phase 1: Texas Ave & SH 21 Intersection Reconstruction

- 2 of 4 corners reconstructed
- Working on the northwest corner
- Expect completion in 2024



Phase 2: Median Installation




- Medians installed starting at University and working north
- TxDOT working with property owners to make adjustments as needed
- Expect completion in 2023




SH 30 (Harvey Road) Raised Medians

- Started in Fall '22 – median installation complete
- Mill and overlay completion – end of May 2023




Lincoln Ave Rehabilitation Project (2023-24)

- Reconstruct street as 2 lane concrete roadway
- Add roundabout at Nimitz St and Munson Ave
- Construction starts Summer 2023 following ATMOS gas line work




South College Ave. Reconstruction & FM 1179 (E Villa Maria Rd. and Briarcrest Drive)



Construction begins early 2023 lasting 18 months – reconstruct to one lane in each direction with center median and ped/bike facilities


Median installation. Working on utility relocations




- Roadway improvement
- Intersection project
- Quiet Zone project

Wellborn/Deacon Intersection Improvements

- New intersection raised to the railroad grade (similar to Holleman/Wellborn).
- Will close the Cain grade crossing when Deacon intersection is open
- Southbound lanes complete
- Old Wellborn part of intersection underway
- Finishing northbound lanes
- Signal poles in place
- Expect completion in Fall 2023




Wellborn/Deacon Intersection Improvements (2021-2023)



Rock Prairie Rd


- Roadway work complete
- UPRR needs to finalize the signal work
- Close out expected Fall 2023



Rock Prairie Road – Holleman to Wellborn (2021-2023)




Quiet Zones



Quiet Zone


Texas A&M Quiet Zone Process



TAMU is here in the process


Quiet Zones – TAMU (2021-2024)

- Awaiting signal preemption design estimates
- Working on interlocal agency agreements for signal operations




Quiet Zones – Bryan (2022 - 2024)

- Phase 1 – 10 downtown intersections
- Have approval from both track subdivisions
- UP needs to make track improvements
- Groesbeck crossing signal work will follow UP work




Quiet Zones – College Station (ongoing)

- Greens Prairie – existing
- Holleman, Deacon, Rock Prairie, and Capstone designed or under construction
- Royder/South Dowling – future project



SH 6 Central BCS Expansion

- Design nearing completion
- Project letting in Summer 2024
- Requesting additional funds to complete the project
- Expect 3-year construction schedule




SH 6 Central BCS Expansion Project

- **Phase 1**


- Widen to 6 main lanes
- Frontage road improvements
- Auxiliary lanes – make continuous between ramps
- New collector-distributor lanes at selected locations
- Texas Avenue interchange

- **Phase 2**

- Improve major intersections
- Pedestrian and bicycle accommodations



SH 6 Collector – Distributor Roadways



Sebesta Rd.

Freeway mainlanes

Collector-Distributor roads

Rock Prairie Rd.

Scott & White


Texas Ave.

Frontage roads




Bush/Wellborn

- 3 Level Interchange
- Funded in FY 2026
- \$103M for construction
- TxDOT working on 30% design and coordinating with utilities.
- Railroad coordination also underway




Bush/Wellborn – View from Kyle Field





Jones Butler Roundabouts

- Holleman Dr West and Jones Butler
 - Design underway – expect completion in early 2023.
 - Construction pending completion of other projects in the area.
- Holleman Dr South and North Dowling Rd
 - Design underway – expect completion in Summer 2023.
 - Construction will follow completion of FM 2818 project lasting approx. 18 months.



2 New Roundabouts on Jones Butler

- Holleman West
- Holleman South



Other College Station Projects

- Greens Prairie Widening – near Castlegate/Castlegate II
 - Anticipate completion Summer 2023 – upgrading roadway to 2 lanes in each direction with a center median/left turn lanes
- George Bush Buffer Separated Bike Lanes – Wellborn Rd to Texas Ave
 - Starting design – will add barrier to separate bike lanes
- FM 2154 (Wellborn Road) Widening – south of SH 40
 - Starting design – upgrading roadway to 2 lanes in each direction with a center median/left turn lanes

Other Bryan Projects



- 29th Street Signals
 - Work ongoing
 - Broadmoor complete
 - Carter Creek anticipated completion in May
- William J. Bryan Improvements – near Sue Haswell Park
 - Construction underway, anticipate completion in 2025.
 - Improvements include: shared use path, sidewalk, Coulter Drive signals, HAWK beacons, and roundabouts

More Information

- FM 2818
 - <https://www.txdot.gov/inside-tdot/projects/studies/bryan/fm2818.html>
- TAMU Quiet Zones
 - <https://transport.tamu.edu/About/faqquietzone.aspx>
- Texas Avenue Improvements
 - <https://www.txdot.gov/inside-tdot/projects/studies/bryan/BS-6RTexasAvenue.html>
- William Joel Bryan
 - <https://www.bryantx.gov/capital-improvement-projects/street-and-sidewalk-projects/#WJB>
- SH 6 Central BCS
 - <https://www.txdot.gov/inside-tdot/projects/studies/bryan/SH6CentralBCS.html>
- Bush/Wellborn
 - <https://www.bwx-bcs.org/>
- South College Avenue
 - <https://www.bryantx.gov/capital-improvement-projects/street-and-sidewalk-projects/#scollege>
- FM 1179 (E Villa Maria Road and Briarcrest Drive) Raised Medians
 - <https://www.txdot.gov/projects/projects-studies/bryan/fm-1179-raised-medians.html>
- Roundabouts on Holleman
 - https://www.cstx.gov/departments_city_hall/cip/holleman_drive_west
 - https://www.cstx.gov/departments_city_hall/cip/holleman_drive_south